

Phase One - Site Progression			
Locality	Address	Units	Anticipated Completion or Completion Date
Newark Cluster	Grange Road	5 x 2 bed houses	Completed May 2018
	Meldrum Crescent	8 X 1 bed apartments	Completed June 2018
	Quibell Road	1 bed bungalow 2 x 2 bed houses	Completed April 2018
	Stephen Road	2 x 1 bed apartments	Completed January 2018
Balderton Cluster	Gibson Crescent	2 x 3 bed houses	Due for completion October 2018
	Wolfit Avenue (1) Wolfit Avenue (2) Wolfit Avenue (3) Wolfit Avenue (4)	3 x 2 bed houses 2 x 2 bed bungalows 1 x 2 bed bungalow 2 x 2 bed bungalows	Due for completion October & November 2018
Farndon Cluster	Almond Grove 1 & 2	(1) 2 x 2 bed units (2) 1 x 2 bed bungalow	Due for completion November 2018, subject to Severn Trent final installation.
	California Road	1 x 2 Bed bungalow	Due for completion October 2018
	Staveley Court	6 x 2 bed houses 2 x 3 bed houses 2 x 1 bed bungalows 1 x 3 bed bungalow	Phased handover from October 2018
	The Willows	1 x 2 bed unit 1 x 3 bed unit	Completed September 2018
Collingham Cluster	Windsor Road	3 x 2 bed houses	Due for completion November 2018, subject to Severn Trent final installation now scheduled

			for December 2018.
	Snowden Road	2 x 2 bed bungalows	Due for completion October 2018
	Windsor Close (2)	4 x 2 bed houses	Due for completion February 2019
West Cluster	Adj 1 Allenby Road, Southwell	2 x 1 bed bungalows	Due for completion December 2018
	Adj 31 Trinity Road, Southwell	1 x 1 bed bungalow	Due for completion November 2018
	Greenwood Cres, Boughton	2 x 2 bed bungalow	Completed September 2018
	Adj 67 Greenwood Cres, Boughton	1 x 2 bed house	Due for completion November 2018
	Eastfield Close, Clipstone	2 x 2 bed houses	Due for completion December 2018
	Vicars Court, Clipstone	2 x 2 bed houses	Due for completion December 2018
	Haywood Oaks Lane, Blidworth	3 x 1 bed apartments	Due for completion January 2019
	Central Avenue, Blidworth	1 x 2 bed bungalow	Completed September 2018
	Preston Road, Rainworth	2 x 1 bed bungalows	Due for completion October 2018
Target Total		70	

Phase Two – Site Progression			
Location	Planning Consent Granted	No of units	Unit Type
Queens Court, Newark	August 2018	9	6 x 1 bed apartments 3 x 2 bed apartments
Meldrum Crescent, Newark	February 2018	4	4 x 1 bed apartments
Central Avenue, Blidworth	April 2018	4	2 x 1 bed apartments 2 x 3 bed bungalows
Thorpes Close/Parkes Close, Coddington	March 2018	4	3 x 2 bed bungalows 1 x 1 bed bungalow
Valley View, Coddington	May 2018	3	3 x 2 bed houses
Westhorpe, Southwell	August 2018	3	1 x 3 bed bungalow 2 x 1 bed bungalow
Beech Avenue, Ollerton	June 2018	2	2 x 2 bed houses
		29	
Lansbury Road, Bilsthorpe	Due for submission October 18	2	2 x 1 bed bungalows
Lindsay Avenue, Newark	Due for submission October 18	10	6 x 1 bed apartments 2 x 2 bed apartments 2 x 2 bed houses
Rainworth Water Road, Rainworth	Due for submission October 18	2	2 x 1 bed apartments
St Marys Gardens, Newark	Due for submission October 18	7	7 x 2 bed houses (tbc)
		21	
Target Total		50	